


Start Date 18NOV98
 Finish Date 30NOV16
 Data Date 31MAR10
 Run Date 19APR10 14:44

Forecast Bar
 Progress Bar
 Critical Activity



April 1, 2010			
Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Early Start	Early Finish	Milestone ID	Year													
						2008	2009	2010	2011	2012	2013	2014	2015	2016	2017				
Construction Activities - East Approach																			
BS500	Construct NB E. Approach Pier PN-13	108	18AUG10*	03DEC10															
BS505	Construct NB E. Approach Pier PN-14	122	13OCT10*	11FEB11															
BS510	Construct NB E. Approach Pier PN-15	169	02JUN10*	17NOV10															
BS515	Construct NB E. Approach Pier PN-16	127	19MAR10A	15SEP10															
BS520	Construct NB E. Approach Pier PN-17	313	10MAY10*	18MAR11															
BS525	Construct NB E. Approach Pier PN-18	453	12MAR10A	02MAY11															
BS530	Construct NB E. Approach Pier PN-19 Phase 1	118	29DEC10*	25APR11															
BS535	Construct NB E. Approach Pier PN-20 Phase 1	109	28JAN11*	16MAY11															
BS540	Construct NB E. Approach Pier PN-21 Phase 1	109	25FEB11*	13JUN11															
BS545	Construct NB E. Approach Pier PN-22 Phase 1	97	24MAR11*	28JUN11															
BS550	Construct NB E. Approach Abutment 2BC Phase 1	309	22MAR10A	19MAY11															
BS555	Erect NBEA Structural Steel	216	11FEB11*	14SEP11															
BS560	FRP NBEA Deck & Parapets	433	17JUN11*	22AUG12															
BS572	Phase 1 Demolition Existing East Approach	184	11OCT12*	12APR13															
BS575	Construct NB E. Approach Pier PN-19 Phase 2	87	14NOV12*	08FEB13															
BS579	Construct NB E. Approach Pier PN-20 Phase 2	103	01NOV12*	11FEB13															
BS585	Construct NB E. Approach Pier PN-21 Phase 2	126	19OCT12*	21FEB13															
BS589	Construct NB E. Approach Pier PN-22 Phase 2	143	09OCT12*	28FEB13															
BS594	Construct NB E. Approach Abutment 2BC Phase 2	79	18DEC12*	06MAR13															
BS596	Erect NB Structural Steel Phase 2	53	08FEB13*	01APR13															
BS599	FRP NBEA Deck & Parapets Phase 2	179	18FEB13*	15AUG13															
BS599D	Phase 2 Demolition Existing E. Approach	25	07OCT13*	31OCT13															
BS600	Construct SB E. Approach Pier PS-13	134	07OCT13*	17FEB14															
BS605	Construct SB E. Approach Pier PS-14	135	07OCT13*	18FEB14															
BS610	Construct SB E. Approach Pier PS-15	135	07OCT13*	18FEB14															
BS615	Construct SB E. Approach Pier PS-16	191	07OCT13*	15APR14															
BS620	Construct SB E. Approach Pier PS-17	134	07OCT13*	17FEB14															
BS625	Construct SB E. Approach Pier PS-18	134	07OCT13*	17FEB14															
BS630	Construct SB E. Approach Pier PS-19	133	07OCT13*	16FEB14															
BS635	Construct SB E. Approach Pier PS-20	126	05DEC13*	09APR14															
BS640	Construct SB E. Approach Pier PS-21	126	05DEC13*	09APR14															
BS645	Erect SBEA Structural Steel (AP4 to PS-17)	108	19FEB14*	06JUN14															
BS650	FRP SBEA Deck & Parapets (AP4 to PS-17)	267	12JUN14*	05MAR15															
BS655	Erect SBEA Structural Steel (PS-17 to 2BC)	116	18FEB14*	13JUN14															
BS660	FRP SBEA Deck & Parapets (PS-17 to 2BC)	192	16JUN14*	24DEC14															
Construction Activities - West Approach																			
BS800	Erect NBWA Structural Steel (PN-5 to AP1)	369	16AUG10*	19AUG11															
BS805	FRP NBWA Deck & Parapets (PN-5 to AP1)	229	19AUG11	03APR12															

Start Date 18NOV98
Finish Date 30NOV16
Data Date 31MAR10
Run Date 19APR10 14:44

Forecast Bar
Progress Bar
Critical Activity



April 1, 2010			
Date	Revision	Checked	Approved