


Activity Description	Early Start	Early Finish																		
			2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017
<b>STATE STREET STATION (State Project No. 92-529)</b>																				
State Street Station - Construction	16OCT00A	06JUN02A	State Street Station - Construction																	
<b>CONTRACT D (State Project No.14-173)</b>																				
Contract D - Construction	28JUN02A	26JUL04A	Contract D - Construction																	
<b>CONTRACT C1 (State Project No. 43-122)</b>																				
Contract C1 - Construction	23SEP03A	11AUG06A	Contract C1 - Construction																	
<b>CONTRACT E1 (State Project No. 92-581)</b>																				
Contract E1 - Preloading & Utility Construction	12NOV04A	08JAN07A	Contract E1 - Preloading & Utility Construction																	
<b>CONTRACT C2 (State Project No. 92-569/92-533)</b>																				
Contract C2 - Construction (92-533/569)	26SEP05A	06OCT08A	Contract C2 - Construction (92-533/569)																	
<b>EMERGENCY CONTAMINATED SOIL MANAGER (SPN 92-599)</b>																				
Emergency CSM/CGWTF Operations & Maintenance	26JUN06A	09MAR08A	Emergency CSM/CGWTF Operations & Maintenance																	
<b>FARNAM COURT NOISE WALL (SPN 92-596)</b>																				
Farnam Ct. Wall - Construction	05SEP06A	11MAY07A	Farnam Ct. Wall - Construction																	
<b>BOATHOUSE &amp; FOUNDRY SALVAGE/DEMO (SPN 92-601)</b>																				
Boathouse & Foundry Salvage & Demolition	22JAN07A	27SEP07A	Boathouse & Foundry Salvage & Demolition																	
<b>GNHWPCA FORCE MAIN RELOCATION (SPN 92-613)</b>																				
WPCA Sewer Force Main Construction	10DEC07A	22APR09A	WPCA Sewer Force Main Construction																	
<b>CONTRACT D1 (State Project No. 43-125)</b>																				
Contract D1 Construction	01FEB08A	03NOV08A	Contract D1 Construction																	
<b>CONTAMINATED SOIL MANAGER CONTRACT (SPN 92-602)</b>																				
CSM/CGWTF Operations & Maintenance	10MAR08A	11MAR11	CSM/CGWTF Operations & Maintenance																	
<b>CONTRACT B1 (State Project No. 92-618)</b>																				
Contract B1 - Main Span Fdn. Construction	28APR08A	04AUG11	Contract B1 - Main Span Fdn. Construction																	
<b>PRIMARY WSA CONTRACT (State Project No. 92-620)</b>																				
NHT Primary WSA - Construction	25AUG08A	20FEB09A	NHT Primary WSA - Construction																	
<b>CONTRACT E2 (State Project No. 92-619)</b>																				
Contract E2 - Rte. 34 Flyover Construction	22OCT08A	16NOV11	Contract E2 - Rte. 34 Flyover Construction																	
<b>CONTRACT B (State Project No. 92-532)</b>																				
Contract B - Construction	27NOV09A	30JUN15	Contract B - Construction																	
<b>CONTAMINATED SOIL MANAGER 2 (SPN 92-638)</b>																				
CSM/CGWTF Operations & Maintenance	12MAR11	11MAR14	CSM/CGWTF Operations & Maintenance																	
<b>CONTRACT E (State Project No. 92-531/622/627)</b>																				
Contract E - Construction	11MAR11	30NOV16	Contract E - Construction																	
<b>LONG WHARF 'WALK-AWAY' CONTRACT (SPN 92-649)</b>																				
Long Wharf - Construction	09JUL12	30NOV14	Long Wharf - Construction																	
<b>CONTAMINATED SOIL MANAGER 3 (SPN 92-639)</b>																				
CSM/CGWTF Operations & Maintenance	12MAR14	30NOV16	CSM/CGWTF Operations & Maintenance																	

Start Date 18NOV98  
 Finish Date 30NOV17  
 Data Date 31MAR10  
 Run Date 19APR10 15:36



April 1, 2010			
Date	Revision	Checked	Approved